


# Scaffold GA3

## Report of Results of Inspections of Scaffolds

|                               |                                                                     |                                           |                                                                                     |
|-------------------------------|---------------------------------------------------------------------|-------------------------------------------|-------------------------------------------------------------------------------------|
| Scaffold Owner:               | Kingscroft Development Ltd                                          | Signature:                                |  |
| Scaffold Inspector:           | ANDRII ADAMONOK - Scaffold                                          | Signature:                                |  |
| Site Address:                 | KILCARN WOOD 2 ,<br>Kilcarn, Navan, Co.<br>Meath, C15D2E7 , Ireland | Location /<br>Description of<br>Scaffold: | Water tank tower                                                                    |
| Date & Time of<br>Inspection: | 2025-12-18 14:54:54                                                 |                                           |                                                                                     |

| Item Inspected             | Condition (Include any defected found)                                                      | Corrections taken / required                                                               |
|----------------------------|---------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|
| Fondations                 | Good                                                                                        | N/A                                                                                        |
| Sole Boards                | Good                                                                                        | N/A                                                                                        |
| Base plates & Base Jacks   | There was no soil pad under 2 standards. Cause of that the level of scaffold was incorrect. | Soil pads has been placed under jacks in right position. The level of scaffold is correct. |
| Standards                  | Good                                                                                        | N/A                                                                                        |
| Ledgers                    | Good                                                                                        | 6 more ledgers were installed for stability of platform                                    |
| Transoms                   | Good                                                                                        | N/A                                                                                        |
| Tie Spacing & Capacity     | Good                                                                                        | N/A                                                                                        |
| Anchorage test results     | N/A                                                                                         | N/A                                                                                        |
| Facade bracing             | N/A                                                                                         | N/A                                                                                        |
| Pian bracing               | Plan braces were installed incorrect                                                        | Plan braces were installed according to the rules                                          |
| Cross bracing              | N/A                                                                                         | N/A                                                                                        |
| Guard rails                | Good                                                                                        | Handrail was installed next to ladder acces                                                |
| Toe Boards                 | Good                                                                                        | N/A                                                                                        |
| Decking / scaffold boards  | Good                                                                                        | N/A                                                                                        |
| Scaffolding signs and tags | Good                                                                                        | N/A                                                                                        |

| Item Inspected                                            | Condition (Include any defected found)         | Corrections taken / required                                      |
|-----------------------------------------------------------|------------------------------------------------|-------------------------------------------------------------------|
| Loading in line with design / Manufacturer's instructions | Yes                                            | N/A                                                               |
| Access / egress                                           | The ladder was installed in incorrect position | The angle of ladder has been changed according to the rules - 75° |
| User behaviour / housekeeping                             | No                                             | N/A                                                               |
| Unauthorised alterations                                  | No                                             | N/A                                                               |
| Anticipated hazards (next 7 days)                         | No                                             | N/A                                                               |
| Other (traffic, public, electriaty)                       | No                                             | N/A                                                               |

Other outcomes of inspection / Observation: No

## Images

