


Scaffold GA3

Report of Results of Inspections of Scaffolds

Scaffold Owner:	Kingscroft Development Ltd	Signature:	
Scaffold Inspector:	Denis	Signature:	
Site Address:	Citywest Avenue, stop 4930, Brownsbarn, Dublin, Co. Dublin, Ireland	Location / Description of Scaffold:	House 48 to 51
Date & Time of Inspection:	2025-06-11 07:30:53		

Item Inspected	Condition (Include any defected found)	Corrections taken / required
Fondations	Good	N a
Sole Boards	Good	N a
Base plates & Base Jacks	Good	N a
Standards	Good	N a
Ledgers	Good	N a
Transoms	Good	N a
Tie Spacing & Capacity	N a	N a
Anchorage test results	N a	N a
Facade bracing	N a	N a
Pian bracing	N a	N a
Cross bracing	Goid	N a
Guard rails	Good	N a
Toe Boards	Good	N a
Decking / scaffold boards	Good	Stripped all birdcages of trusses and re erect back up brickie roofer
Scaffolding signs and tags	Good	N a
Loading in line with design / Manufacturer's instructions	Good	N a
Access / egress	Good	N a

Item Inspected	Condition (Include any defected found)	Corrections taken / required
User behaviour / housekeeping	Good	N a
Unauthorised alterations	Good	N a
Anticipated hazards (next 7 days)	Good	N a
Other (traffic, public, electriaty)	Good	Na

Other outcomes of inspection / Observation: All good