

Scaffold GA3

Report of Results of Inspections of Scaffolds

Scaffold Owner:	Kingscroft Development Ltd	Signature:	
Scaffold Inspector:	John Moore	Signature:	
Site Address:	Coill Clocha, Oranhill, Galway, H91 F9WH, Ireland	Location / Description of Scaffold:	Houses numbers 198,199,200,201 and 202
Date & Time of Inspection:	2026-02-03 18:45:15		

Item Inspected	Condition (Include any defected found)	Corrections taken / required
Fondations	Good	N/A
Sole Boards	Good	N/A
Base plates & Base Jacks	Good	N/A
Standards	Good	N/A
Ledgers	Good	N/A
Transoms	Good	N/A
Tie Spacing & Capacity	N/A	N/A
Anchorage test results	N/A	N/A
Facade bracing	N/A	N/A
Pian bracing	N/A	N/A
Cross bracing	N/A	N/A
Guard rails	Good	N/A
Toe Boards	Good	N/A
Decking / scaffold boards	N/A	N/A
Scaffolding signs and tags	Good	N/A
Loading in line with design / Manufacturer's instructions	Good	N/A
Access / egress	Good	N/A
User behaviour / housekeeping	Good	N/A

Item Inspected	Condition (Include any defected found)	Corrections taken / required
Unauthorised alterations	N/A	N/A
Anticipated hazards (next 7 days)	N/A	N/A
Other (traffic, public, electricity)	N/A	N/A

Other outcomes of inspection / Observation: Good