


Scaffold GA3

Report of Results of Inspections of Scaffolds

Scaffold Owner:	Kingscroft Development Ltd	Signature:	
Scaffold Inspector:	David Kiely - BSS Scaffolding	Signature:	
Site Address:	Bailey HI, Moathill, Navan, Co. Meath, Ireland	Location / Description of Scaffold:	House no 1-3
Date & Time of Inspection:	2026-05-28 10:55:44		

Item Inspected	Condition (Include any defected found)	Corrections taken / required
Fondations	Good	None
Sole Boards	Good	None
Base plates & Base Jacks	Good	None
Standards	Good	None
Ledgers	Good	None
Transoms	Good	None
Tie Spacing & Capacity	None required	None
Anchorage test results	None	None
Facade bracing	Good	None
Pian bracing	Good	None
Cross bracing	Good	None
Guard rails	Good	None
Toe Boards	Good	None
Decking / scaffold boards	Good	None
Scaffolding signs and tags	All in place	None
Loading in line with design / Manufacturer's instructions	All within manufacturing design	None
Access / egress	Good	None
User behaviour / housekeeping	Good	None

Item Inspected	Condition (Include any defected found)	Corrections taken / required
Unauthorised alterations	None	Mone
Anticipated hazards (next 7 days)	None	None
Other (traffic, public, electriaty)	Nome	None

Other outcomes of inspection / Observation: None