

# Report of Weekly Examination

## NOTE:

This form may be used to record the weekly examination of Lifting Equipment used on construction sites, as set out in the Safety, Health and Welfare at Work (General Application) Regulations, 2007. This form was produced by the HSA to facilitate the recording of the weekly examination as per these regulations. This is not an approved or statutory form. Reports of Weekly examination may be produced in other formats.

Name and address of contractor or owner for whom the weekly examination was made:

Kingscroft Development Ltd

Address where weekly examination was made:

Funchal, Stillorgan Rd, Galloping Green South, Dublin 18, Ireland (Foxrock)

| Description of lifting appliance and means of identification | Date of inspection | Result of inspection (state whether in good order, see note below) | Name of persons who made the inspection (use BLOCK CAPITALS) |
|--------------------------------------------------------------|--------------------|--------------------------------------------------------------------|--------------------------------------------------------------|
| Teleporter and h hook                                        | 20/03/2026         | No issues                                                          | Paul Kehoe                                                   |

Note: Result of inspection should state if all working gear and anchoring or fixing plant or gear is in good working order. Including, where required the automatic safe load indicator and the derricking interlock.

| Component                                  | Inspected                                                     | Good working                                                  | Action Required      |
|--------------------------------------------|---------------------------------------------------------------|---------------------------------------------------------------|----------------------|
| Rated capacity indicator / limiter         | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Wire rope and chain systems                | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Limit switches (e.g. hoist, derrick limit) | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Ropes positioned on their sheaves          | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Structure (major damage)                   | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Hooks & other load lifting attachments     | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Hydraulic systems                          | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Electrical systems                         | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Fuel lines                                 | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Brakes and clutches                        | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Operator's cab                             | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |

| Component                           | Inspected                                                     | Good working                                                  | Action Required      |
|-------------------------------------|---------------------------------------------------------------|---------------------------------------------------------------|----------------------|
| Operator's controls                 | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Anemometer, where provided          | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |
| Other matters (manufacturer / user) | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input checked="" type="radio"/> Yes <input type="radio"/> No | <input type="text"/> |