

Report of Weekly Examination

NOTE:

This form may be used to record the weekly examination of Lifting Equipment used on construction sites, as set out in the Safety, Health and Welfare at Work (General Application) Regulations, 2007. This form was produced by the HSA to facilitate the recording of the weekly examination as per these regulations. This is not an approved or statutory form. Reports of Weekly examination may be produced in other formats.

Name and address of contractor or owner for whom the weekly examination was made:

Kingscroft Development Ltd

Address where weekly examination was made:

Citywest Avenue, stop 4930, Brownsbarn, Dublin, Co. Dublin, Ireland (Citywest)

Description of lifting appliance and means of identification	Date of inspection	Result of inspection (state whether in good order, see note below)	Name of persons who made the inspection (use BLOCK CAPITALS)
Manitou 1840 Pn:754 Block grab Slings X2 4mt jib 1mt drop chain Tipping skip X 8	16/02/2026	Gwo	Barry Sythes

Note: Result of inspection should state if all working gear and anchoring or fixing plant or gear is in good working order. Including, where required the automatic safe load indicator and the derricking interlock.

Component	Inspected	Good working	Action Required
Rated capacity indicator / limiter	☒ Yes ☐ No	☒ Yes ☐ No	
Wire rope and chain systems	☐ Yes ☒ No	☐ Yes ☐ No	
Limit switches (e.g. hoist, derrick limit)	☐ Yes ☒ No	☐ Yes ☐ No	
Ropes positioned on their sheaves	☐ Yes ☒ No	☐ Yes ☐ No	
Structure (major damage)	☒ Yes ☐ No	☒ Yes ☐ No	
Hooks & other load lifting attachments	☒ Yes ☐ No	☒ Yes ☐ No	
Hydraulic systems	☒ Yes ☐ No	☒ Yes ☐ No	
Electrical systems	☒ Yes ☐ No	☒ Yes ☐ No	
Fuel lines	☒ Yes ☐ No	☒ Yes ☐ No	
Brakes and clutches	☒ Yes ☐ No	☒ Yes ☐ No	

Component	Inspected	Good working	Action Required
Operator's cab	☒ Yes ☐ No	☒ Yes ☐ No	
Operator's controls	☒ Yes ☐ No	☒ Yes ☐ No	
Anemometer, where provided	☐ Yes ☒ No	☐ Yes ☐ No	
Other matters (manufacturer / user)	☐ Yes ☒ No	☐ Yes ☐ No	