

Report of Weekly Examination

NOTE:

This form may be used to record the weekly examination of Lifting Equipment used on construction sites, as set out in the Safety, Health and Welfare at Work (General Application) Regulations, 2007. This form was produced by the HSA to facilitate the recording of the weekly examination as per these regulations. This is not an approved or statutory form. Reports of Weekly examination may be produced in other formats.

Name and
address of
contractor
or owner for
whom the
weekly
examination
was made:

Kingscroft Development Ltd

Address
where
weekly
examination
was made:

KILCARN WOOD 2 , Kilcarn, Navan, Co. Meath, C15D2E7 , Ireland (Kilcarn)

Description of lifting appliance and means of identification	Date of inspection	Result of inspection (state whether in good order, see note below)	Name of persons who made the inspection (use BLOCK CAPITALS)
Kilcarn - JCB Teleporter SN:JCB5AF2GCJ2732233 (JCB_540-170_Teleporter)	27/04/2026	Good condition	Stuart Carrig
Kilcarn - Single Block Grab SN:551-01-01-0123A (Single_Block_Grab_01)	27/04/2026	Good condition	Stuart Carrig
Kilcarn - 3T 4mt Sling SN:240749290 (3T_4metre_sling_yellow)	27/04/2026	Good condition	Stuart Carrig
Kilcarn - 2T 5mt Sling SN:231100565 (2T_5metre_Sling_Green)	27/04/2026	Good condition	Stuart Carrig
05Tipping Skips - Daniel Whelan Engineering works (05_Tipping_Skips_Kilcarn_2000Kg)	27/04/2026	Good condition	Stuart Carrig

Note: Result of inspection should state if all working gear and anchoring or fixing plant or gear is in good working order. Including, where required the automatic safe load indicator and the derricking interlock.

Component	Inspected	Good working	Action Required
Rated capacity indicator / limiter	☒ Yes ☐ No	☒ Yes ☐ No	
Wire rope and chain systems	☒ Yes ☐ No	☒ Yes ☐ No	
Limit switches (e.g. hoist, derrick limit)	☒ Yes ☐ No	☒ Yes ☐ No	
Ropes positioned on their sheaves	☒ Yes ☐ No	☒ Yes ☐ No	
Structure (major damage)	☒ Yes ☐ No	☒ Yes ☐ No	
Hooks & other load lifting attachments	☒ Yes ☐ No	☒ Yes ☐ No	
Hydraulic systems	☒ Yes ☐ No	☒ Yes ☐ No	
Electrical systems	☒ Yes ☐ No	☒ Yes ☐ No	
Fuel lines	☒ Yes ☐ No	☒ Yes ☐ No	
Brakes and clutches	☒ Yes ☐ No	☒ Yes ☐ No	
Operator's cab	☒ Yes ☐ No	☒ Yes ☐ No	
Operator's controls	☒ Yes ☐ No	☒ Yes ☐ No	
Anemometer, where provided	☒ Yes ☐ No	☒ Yes ☐ No	
Other matters (manufacturer / user)	☒ Yes ☐ No	☒ Yes ☐ No	